



TerraFlow® Mill Test Report

Month of Issue: FEBRUARY 2021

Plant:	Seattle, Washington
Product:	TerraFlow 90
Manufactured:	JANUARY 2021
Mill Test Report Number:	TerraFlow90_FEBRUARY2021

ASTM C 1157 Standard Requirements

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Slag, %	---	90	Passing 325 Sieve (%)	---	95.8
			Autoclave expansion (%)	0.8	-0.05
			Compressive strength (MPa)		
			3 days	5.0 min	9.0
			7 days	11.0 min	11.2
			28 days	--	14.1

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of applicable Specifications for Type MH

Seattle Plant
5400 W. Marginal Way SW, Seattle, WA 98106
Phone: 206-937-8025

Certified By:

Daniel Waldron - QC Laboratory Supervisor

February 11, 2021