



TerraFlow® Mill Test Report

Month of Issue: MARCH 2021

Plant: Seattle, Washington
Product: TerraFlow 90
Manufactured: FEBRUARY 2021
Mill Test Report Number: TerraFlow90_MARCH2021

ASTM C 1157 Standard Requirements

CHEMICAL ANALYSIS

| Item | Spec limit | Test Result |
|---------|------------|-------------|
| Slag, % | --- | 90 |

PHYSICAL ANALYSIS

| Item | Spec limit | Test Result |
|----------------------------|------------|-------------|
| Passing 325 Sieve (%) | --- | 95.8 |
| Autoclave expansion (%) | 0.8 | -0.07 |
| Compressive strength (MPa) | | |
| 3 days | 5.0 min | 12.6 |
| 7 days | 11.0 min | 17.7 |
| 28 days | -- | 24.6 |

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of applicable Specifications for Type MH

Seattle Plant
5400 W. Marginal Way SW, Seattle, WA 98106
Phone: 206-937-8025

Certified By:

Daniel Waldron - QC Laboratory Supervisor

March 12, 2021