



materials

7

TerraFlow® Mill Test Report Month of Issue: AUGUST 2021

Plant: **Product:** Manufactured: Mill Test Report Number:

Seattle, Washington **TerraFlow 75 JULY 2021** TerraFlow75_AUGUST 2021

ASTM C 1157 Standard Requirements

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Slag, % Type IL, %		75 25	Passing 325 Sieve (%)		96.2
			Autoclave expansion (%)	0.8	-0.06
			Compressive strength (MPa)		
			3 days 7 days 28 days (Previous Month)	5.0 min 11.0 min 	15.0 22.0 36.3

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of applicable Specifications for Type MH

Certified By:

DavielWald

Seattle Plant 5400 W. Marginal Way SW, Seattle, WA 98106 Phone: 206-937-8025

Daniel Waldron - QC Laboratory Supervisor

August 13, 2021