



# Cement Mill Test Report

Date of Issue: May 16, 2022

Plant: Exshaw, AB  
 Product: Portland Cement Type I/II/V  
 Mill Test Report Number: MTR-I/II/V-2022-04  
 Manufactured: April 1-30, 2022

## ASTM C 150-20 and AASHTO M 85-18 Standard Requirements

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Rapid Method, X-Ray (C114)			Air content of mortar (%) (C185)	12 max	5
SiO <sub>2</sub> (%)	---	19.5	Blaine Fineness (m <sup>2</sup> /kg) (C204)	260 min	427
Al <sub>2</sub> O <sub>3</sub> (%)	6.0 max	4.0	Passing 45 μm (%) (C430)	---	99.2
Fe <sub>2</sub> O <sub>3</sub> (%)	6.0 max	3.7	Autoclave Expansion (%) (C151)**	0.80 max	0.10
CaO (%)	---	62.1	Compressive strength (MPa, [psi]) (C 109)		
MgO (%)	6.0 max	4.7	3 days	12.0 [1740] min	29.8 [4320]
SO <sub>3</sub> (%)	2.3 max *	2.8	7 days	19.0 [2760] min	37.9 [5500]
Loss on Ignition (%)	3.5 max	2.5	28 days (Reflects previous month's data)		43.0 [6230]
Insoluble Residue (%)**	1.5 max	0.20	Time of setting (minutes)		
CO <sub>2</sub> (%)	---	1.9	Vicat Initial (C191)	45 - 375	110
Limestone (%)	5.0 max	4.4	Sulfate Resistance (%) (C452)**	0.040 max	0.031
CaCO <sub>3</sub> in Limestone (%)	70 min	97	Mortar Bar Expansion (%) (C1038)	0.020 max	0.011
Inorganic Process Addition (Lafarge Cement Kiln Dust)	5.0 max	-			
Adjusted Potential Phase Composition (C 50)					
C <sub>3</sub> S (%)	---	56			
C <sub>2</sub> S (%)	---	14			
C <sub>3</sub> A (%)	5 max	4			
C <sub>4</sub> AF (%)	---	11			
C <sub>4</sub> AF + 2(C <sub>3</sub> A)	25 max	19			
C <sub>3</sub> S+4.75*C <sub>3</sub> A (%)	100 max	75			
ASTM C 150-17 and AASHTO M 85-17 Optional Requirements:					
NaEq (%)	0.60 max	0.53	False set (%) (C451)	50 min	81

\* May exceed the SO<sub>3</sub> maximum based on C 1038 results of <0.020% expansion at 14 days.

\*\* Current Production run not available - most recent provided

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of ASTM C 150-20 & AASHTO M 85-18 STANDARD SPECIFICATIONS FOR TYPES I, II & V CEMENTS; and ASTM C 150-20 & AASHTO M 85-18 OPTIONAL CHEMICAL REQUIREMENTS FOR TYPES I, II & V LOW ALKALI CEMENT.

Certified By:

*Lorraine Richards*

Lorraine Richards  
 Quality Control Coordinator

Western Canada BU - Exshaw Plant  
 P.O. Box 160, Highway 1A, Exshaw AB, T0L 2C0  
 Phone: 403-673-3815



## Cement Mill Test Report

Date of Issue: May 16, 2022

Plant: Exshaw AB  
Product: Portland Cement Type I/II/V  
Mill Test Report Number: MTR-I/II/V-2022-04  
Manufactured: April 1-30, 2022

### ASTM C 150-20 and AASHTO M 85-18 Standard Requirements

#### Additional Data

Item	Test Result	
	Limestone	Inorganic Process Addition Lafarge Cement Kiln Dust
Amount (%)	4.4	-
SiO <sub>2</sub> (%)	0.8	n/a
Al <sub>2</sub> O <sub>3</sub> (%)	0.7	n/a
Fe <sub>2</sub> O <sub>3</sub> (%)	0.2	n/a
CaO (%)	51.0	n/a
SO <sub>3</sub> (%)	0.1	n/a
CO <sub>2</sub> (%)	42.5	n/a

#### Base Cement Phase Composition

Item	Test Result
C <sub>3</sub> S (%)	58
C <sub>2</sub> S (%)	14
C <sub>3</sub> A (%)	4
C <sub>4</sub> AF (%)	12

We certify that the data above reflects the materials used in cement manufacture during the production period indicated.

Note: Specific Gravity for Portland Cements is 3.14

Certified By:

*Lorraine Richards*

Western Canada BU - Exshaw Plant  
P.O. Box 160, Highway 1A, Exshaw AB, T0L 2C0  
Phone: 403-673-3815

Quality Control Coordinator