



TerraFlow® Mill Test Report

Month of Issue: August 2022

Plant: Seattle, Washington
Product: TerraFlow 90
Manufactured: July 2022
Mill Test Report Number: TerraFlow90_August2022

ASTM C 1157 Standard Requirements

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Slag, %	---	90	Passing 325 Sieve (%)	---	93.9
			Autoclave expansion (%)	0.8	-0.06
			Compressive strength (MPa)		
			3 days	5.0 min	5.8
			7 days	11.0 min	11.5
			28 days	--	20.5

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of applicable Specifications for Type MH

Seattle Plant
5400 W. Marginal Way SW, Seattle, WA 98106
Phone: 206-937-8025

Certified By:

Daniel Waldron - QC Laboratory Supervisor

July 15, 2021