



TerraFlow® Mill Test Report

Month of Issue: November 2022

Plant: Seattle, Washington
 Product: TerraFlow 90
 Manufactured: October 2022
 Mill Test Report Number: TerraFlow90_November2022

ASTM C 1157 Standard Requirements

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Slag, %	---	90	Passing 325 Sieve (%)	---	95.7
			Autoclave expansion (%)	0.8	-0.05
			Compressive strength (MPa)		
			3 days	5.0 min	10.0
			7 days	11.0 min	14.7
			28 days	--	21.0

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of applicable Specifications for Type MH

Seattle Plant
 5400 W. Marginal Way SW, Seattle, WA 98106
 Phone: 206-937-8025

Certified By:

Daniel Waldron - QC Laboratory Supervisor

July 15, 2021