



TerraFlow® Mill Test Report

Month of Issue: September 2023

Plant: Seattle, Washington
Product: TerraFlow 75
Manufactured: August 2023
Mill Test Report Number: TerraFlow75_september2023

ASTM C 1157 Standard Requirements

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Slag, %	---	75	Passing 325 Sieve (%)	---	95.4
Type IL, %	---	25	Autoclave expansion (%)	0.8	-0.03
			Compressive strength (MPa)		
			3 days	5.0 min	18.5
			7 days	11.0 min	23.0
			28 days	--	33.7

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of applicable Specifications for Type MH

Seattle Plant
5400 W. Marginal Way SW, Seattle, WA 98106
Phone: 206-937-8025

Certified By:

Rob Shogren Technical Director

August 31, 2023