



MaxCem® Mill Test Report

Month of Issue: November 2023

Plant: Seattle, Washington
 Product: MaxCem® - Type IT(L11)(S30)MS
 Month of Production: October 2023
 Mill Test Report Number: SEA_MAXCEM_November2023

ASTM C 595 and AASHTO M 240 Standard Requirements

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Rapid Method, X-Ray (C 114)			Air content of mortar (%) (C 185)		
SiO2 (%)	---	23.3		12 max	7
Al2O3 (%)	---	6.8	Blaine Fineness (m2/kg) (C 204)		
Fe2O3 (%)	---	2.5		---	466
CaO (%)	---	55.4	Fineness, Residue retained on a 45 um sieve (%)		
MgO (%)	---	2.5		---	3.4
Sulphate as SO3 (%)	3.0 max*	3.0	Compressive strength (PSI) (C 109)		
Loss on ignition (%)	10.0 max	4.4	3 days	1890 min	2960
Total Alkalis (Type IL)	---	0.5	7 days	2900 min	4100
Slag addition (%)		30	28 days Previous Month	3620 min	6250
Richmond Type IL (%)		70	Time of setting (minutes) Vicat Initial (C 191)		
				45 - 420	130
			C-1038 Expansion 14-day (%) (C 1038)*		
				0.020	0.000

*Table 1 chemical requirements states that SO3 content above 3.0 is permissible if the C1038 expansion is below 0.020% at 14 days.

We certify that the above described cement, at the time of shipment, meets the chemical and physical ASTM C595 Standard Requirements and AASHTO M 240.

Lafarge PNW, Inc - Seattle Plant
 5400 W. Marginal Way SW, Seattle, WA 98106
 Phone: 206-937-8025

Certified By:

Rob Shogren - Technical Director

November 1, 2023