



Mill Test Report

Month of Issue: February 2025

Plant: Seattle, Washington
Product: TerraFlow 90
Manufactured: January 2025
Mill Test Report Number: TerraFlow90_February_2025

ASTM C 1157 Standard Requirements

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Slag, %	---	90	Passing 325 Sieve (%)	---	94.9
Type IL, %	---	10			
			Compressive strength (MPa)		
			3 days	5.0 min	8.7
			7 days	11.0 min	13.3
			28 days	--	25.0

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of applicable Specifications for Type MH

Seattle Plant
5400 W. Marginal Way SW, Seattle, WA 98106
Phone: 206-937-8025

Certified By:

Rob Shogren - Technical Director

February 3, 2025