



## **TerraFlow® Mill Test Report**

Month of Issue: August 2025

Plant: Seattle, Washington

Product: TerraFlow 75
Manufactured: July 2025

Mill Test Report Number: TerraFlow75\_August\_2025

## **ASTM C 1157 Standard Requirements**

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Slag, % Type IL, %	 	75 25	Passing 325 Sieve (%) Blaine Fineness (m2/kg) (C 204)  Compressive strength (MPa) 3 days	  5.0 min	96.8 535 9.0
			7 days 28 days	11.0 min	19.7 28.2

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of applicable Specifications for Type MH

Certified By:

Seattle Plant 5400 W. Marginal Way SW, Seattle, WA 98106

Phone: 206-937-8025

**Rob Shogren Technical Director** 

August 5, 2025

Robert D. Shoopen