



Mill Test Report

Month of Issue: October 2025

Plant: Seattle, Washington
Product: TerraFlow 90
Manufactured: September 2025
Mill Test Report Number: TerraFlow90_October_2025

ASTM C 1157 Standard Requirements

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Slag, %	---	90	Passing 325 Sieve (%)	---	96.8
Type IL, %	---	10	Blaine Fineness (m2/kg) (C 204)	---	449
			Compressive strength (MPa)		
			3 days	5.0 min	10.9
			7 days	11.0 min	16.8
			28 days	--	21.1

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of applicable Specifications for Type MH

Seattle Plant
5400 W. Marginal Way SW, Seattle, WA 98106
Phone: 206-937-8025

Certified By:

Rob Shogren - Technical Director

October 1, 2025